

WEEKLY REPORT

St. Philip's College THCA

June 22–June 28th

[Click here for drone footage!](#)



This week activities:

- **SPC THCA Building:**
- Continue installing Nichiha panels at the north side.
- Poured concrete at east ramp.
- Install social stairs glass handrail .
- Continue test and balancing and commissioning.
- Continue installing light fixtures at level 4.
- Poured concrete at sidewalk along Walters st.
- Finishing up on the passenger elevator.
- Continue installing wood slat ceilings.
- Start installing motorized shades.

Next week activities:

- **SPC THCA Building:**
- Complete Nichiha panels installation.
- Continue installing interior room signs.
- Continue test and balancing and commissioning.
- Continue installing light fixtures at level 4.
- Continue installing sleeves for irrigation system.
- Continue installing motorized shades.
- Start installing loading dock.
- Continue installing cameras through out the building.
- Continue installing doors at level 4.



SKANSKA

Aerial North Elevation Overview



Aerial South West Elevation Overview



West Flatwork



West Stairs



Curtainwall Glass Fins



East Ramp



Level 4 Lighting



Kitchen Tables

